PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Construction of Terrace Floor Building at JP Park Swimming Pool parking area in ward no 17
2	Estimate amount of work & sanctioned No.	Rs. 19,96,000/-
3	Work Order Amount	Rs. 20,45,878/-
4	Agreement No	EE/RRND/AGMT/275/13-14 Date: 22.02.2014
5	No. & date of work order issued	EE/RRND/WO/275/13-14 Date: 22.02.2014
6	Time limit originallly fixed for completion of the work	180 days
7	Name of the Contractor	M/s Vrushabhadri Constructions
8	Date of application of the contractor for granting the extension of time	28.08.2015
9	Date of receipt of application in the Sub Division	28.08.2015
10	Extension granted if any	–
11	Work carried out during the first period and Ist extension.	–
12	Work carried out by the contractor during the original period.	–
13	Work carried out during the 2nd extension.	–
14	Time now applied	453 Days

Scanned by CamScanner

15	Date of recommending the time limit applied for	30.09.2016
16	Whether the original application of the Contractor enclosed	Yes
17	Balance works remaining to be done	50%
18	Probable time limit required for completion remaing works.	30.09.2016
19	Const of work charge establishment	–
20	Weekly notice as per Rule 2 of the contract has been issued.	–
21	Remarks by the Asst Executive Engineer	–
22	Daily rate & fine proposed	–
23	Recommendation of the Executive Engineer	Executive Engineer, RRNagara Division

Asst Engineer
ward 17

Asst. Exe. Engineer
Yeshwanthpura sub division

Executive Engineer
RR Nagara Division

Superintendent Engineer
RR Nagara Zone

Scanned by CamScanner